

Annual TMV Service Log

Thermostatic Mixing Valves

☐ Commissioning Report - Temperature & Thermal Shutoff test

☐ 12 Month Annual Temperature & Thermal Shutoff test

Date _____

Name of Establishment _____

Address _____ Phone _____

Room Number _____ Location Number _____ Location _____

Type of Valve _____ Size _____ Serial Number _____

Temperature range for associated Warm Water (if required) ☐ Children **38 – 40.5 deg C** ☐ Adults **40.5 – 43.5 deg C**

<u>Service Details</u>	<u>Tick tasks completed</u>	<u>Remarks</u>
* Replace all O-ring seals. Lubricate rings, seals & threads with High Temperature Silicone Grease.		
* Remove, inspect & clean or replace in line filters.		
* Flush out valve body & fittings.		
* Reassemble valve & install.		
* Check temperature range / reset as per commissioning instructions.		List of parts & Comments <input type="checkbox"/> O-ring service kit <input type="checkbox"/> Thermostatic Wax Capsule <input type="checkbox"/> Shuttle
* Reset temperature is _____ deg C		
* Carry out thermal shutdown test.		

Serviceman Vince Molluso Licence Number 179363C Signature 

Company Smart Plumbing Solutions Pty Ltd Phone 1800 69 SMART (76278)

Thermal Shutdown endorsed by _____ Position _____ Signature _____

12 Month Temp & Thermal Shut off test

Temp before test _____ deg C Reset Temp _____ deg C Thermal shutoff test ☐ Passed ☐ Failed

Serviceman _____ Licence Number _____ Signature _____

Company Smart Plumbing Solutions Pty Ltd Phone 1800 69 SMART (76278)

Thermal Shutdown endorsed by _____ Position _____ Signature _____

	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Initials												

ABN 69 133 559 350

A PO Box 466 Leichhardt NSW 2040

P 1800 69 SMART (76278)

F 02 8668 4892

E admin@smartplumbingsolutions.com.au